



# Completion Schedule

| #    | ACTIVITY ID                         | ACTIVITY NAME  | ORIG DUR | REM'G DUR | START     | FINISH    | 2023 |     |     |     |     |     |     |     |     |     |     |     | 2024 |     |     |     |     |     |
|------|-------------------------------------|--|----------|-----------|-----------|-----------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|
|      |                                     |  |          |           |           |           | Aug  | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug  | Sep | Oct | Nov | Dec | Jan |
| 1312 | 4-TK-EXT-1060                       | Plaster Scratch Coat   | 2        | 2         | Jan-11-23 | Jan-12-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1313 | 4-TK-EXT-1070                       | Plaster Brown Coat   | 2        | 2         | Jan-13-23 | Jan-17-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1314 | 4-TK-EXT-1080                       | Plaster Finish Coat  | 2        | 2         | Jan-25-23 | Jan-26-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1315 | 4-TK-EXT-1090                       | Exterior Paint   | 3        | 3         | Feb-01-23 | Feb-03-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1316 | 4-TK-EXT-1100                       | Exterior Electrical Trim   | 3        | 3         | Feb-06-23 | Feb-08-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1317 | 4-TK-EXT-1110                       | Glaze HM Frames  | 2        | 2         | Feb-06-23 | Feb-07-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1318 | <b>Interior</b>                     |  | 50       | 50        | Dec-05-22 | Feb-21-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1319 | 4-TK-INT-1000                       | Rough In Electrical  | 7        | 7         | Dec-05-22 | Dec-13-22 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1320 | 4-TK-INT-1010                       | Rough In Plumbing  | 5        | 5         | Dec-05-22 | Dec-09-22 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1321 | 4-TK-INT-1020                       | Rough In Fire Sprinkler  | 7        | 7         | Dec-05-22 | Dec-13-22 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1322 | 4-TK-INT-1030                       | Rough In Telecom/Data/Security                                     | 5        | 5         | Dec-14-22 | Dec-20-22 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1323 | 4-TK-INT-1040                       | Build Out Electrical Distribution & Subpanels / Inspect / Energize | 10       | 10        | Dec-21-22 | Jan-09-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1324 | 4-TK-INT-1050                       | Interior Insulation  | 2        | 2         | Dec-27-22 | Dec-28-22 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1325 | 4-TK-INT-1060                       | Interior Drywall   | 4        | 4         | Dec-29-22 | Jan-05-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1326 | 4-TK-INT-1070                       | Tape & Top   | 7        | 7         | Jan-06-23 | Jan-17-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1327 | 4-TK-INT-1080                       | Paint Walls & Ceiling  | 5        | 5         | Jan-18-23 | Jan-24-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1328 | 4-TK-INT-1090                       | Low Voltage Cabling  | 3        | 3         | Jan-18-23 | Jan-20-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1329 | 4-TK-INT-1100                       | Set HVAC Equipment & Ductwork                                      | 4        | 4         | Jan-25-23 | Jan-30-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1330 | 4-TK-INT-1110                       | Install Visual Display Boards                                      | 5        | 5         | Jan-25-23 | Jan-31-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1331 | 4-TK-INT-1120                       | Install Acoustical Treatments                                      | 5        | 5         | Jan-25-23 | Jan-31-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1332 | 4-TK-INT-1130                       | Restroom Finishes  | 10       | 10        | Jan-26-23 | Feb-08-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1333 | 4-TK-INT-1140                       | Install Casework   | 5        | 5         | Jan-26-23 | Feb-01-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1334 | 4-TK-INT-1150                       | Trim Out Fire Sprinkler  | 2        | 2         | Jan-30-23 | Jan-31-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1335 | 4-TK-INT-1160                       | Trim Electrical & LV   | 5        | 5         | Feb-01-23 | Feb-07-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1336 | 4-TK-INT-1170                       | Flooring   | 5        | 5         | Feb-03-23 | Feb-09-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1337 | 4-TK-INT-1180                       | Doors & Hardware   | 5        | 5         | Feb-10-23 | Feb-16-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1338 | 4-TK-INT-1190                       | Install Roller Shades  | 3        | 3         | Feb-10-23 | Feb-14-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1339 | 4-TK-INT-1200                       | Signage  | 2        | 2         | Feb-10-23 | Feb-13-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1340 | 4-TK-INT-1210                       | Final Clean  | 3        | 3         | Feb-15-23 | Feb-21-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1341 | <b>Commissioning &amp; Closeout</b> |  | 273      | 273       | Jan-31-23 | Feb-22-24 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1342 | <b>Increment #2</b>                 |  | 92       | 92        | May-04-23 | Sep-18-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1343 | <b>New MPR/Kitchen Building</b>     |  | 92       | 92        | May-04-23 | Sep-18-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1344 | 2-MPR-Cx-1000                       | Medium Voltage Start-Up & Testing                                  | 5        | 5         | May-04-23 | May-10-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1345 | 2-MPR-Cx-1010                       | Test Low Voltage Cabling   | 15       | 15        | Jun-01-23 | Jun-21-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1346 | 2-MPR-Cx-1020                       | HVAC Start-Up & Controls   | 10       | 10        | Jun-05-23 | Jun-16-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1347 | 2-MPR-Cx-1030                       | Lighting Start-Up & Controls                                       | 5        | 5         | Jun-08-23 | Jun-14-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1348 | 2-MPR-Cx-1040                       | Preliminary Fire Alarm Testing                                     | 5        | 5         | Jun-19-23 | Jun-23-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1349 | 2-MPR-Cx-1050                       | Air Balance  | 10       | 10        | Jun-30-23 | Jul-17-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1350 | 2-MPR-Cx-1060                       | Start-Up & Commission Video Surveillance System                    | 5        | 5         | Jul-06-23 | Jul-12-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1351 | 2-MPR-Cx-1070                       | Start-Up & Commission Access Control & Security Systems            | 5        | 5         | Jul-06-23 | Jul-12-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1352 | 2-MPR-Cx-1080                       | Pre-Punch  | 10       | 10        | Jul-12-23 | Jul-25-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1353 | 2-MPR-Cx-1090                       | Commission Buildings & Systems with Owner                          | 10       | 10        | Jul-13-23 | Jul-26-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |
| 1354 | 2-MPR-Cx-1100                       | Fire Alarm Testing   | 3        | 3         | Jul-18-23 | Jul-20-23 |      |     |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |



**Earl LeGette Elementary School - #20C 8.9.22**