

### Single Story Hummingbird Building - Fall Semester Occupancy

#	ACTIVITY ID	ACTIVITY NAME	ORIG DUR	REM'G DUR	START	FINISH	Month											
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	<b>Single Story Hummingbird Building</b>		244	244	Jun-17-24	Jun-12-25	Jun-12-25, Single Story Hummingbird											
2	<b>Milestones</b>		239	239	Jun-17-24	Jun-05-25	Jun-05-25, Milestones											
3	M-1000	Project Award	0	0	Jun-17-24		◆ Project Award											
4	M-1010	DSA Approval	0	0		Oct-11-24	◆ DSA Approval											
5	M-1020	Start Fabrication	0	0	Oct-11-24		◆ Start Fabrication											
6	M-1040	Start Construction	0	0	Nov-06-24		◆ Start Construction											
7	M-1030	Building Pad Certified	0	0		Nov-21-24	◆ Building Pad Certified											
8	M-1050	Substantial Completion	0	0		Jun-05-25	◆ Substantial Completion											
9	<b>Pre-Construction</b>		110	110	Jun-17-24	Nov-21-24	Nov-21-24, Pre-Construction											
10	PRE-1000	Program & Product Selections	30	30	Jun-17-24	Jul-30-24	Program & Product Selections											
11	PRE-1010	Design	30	30	Jul-31-24	Sep-12-24	Design											
12	PRE-1030	Procurement/Manufacturing	80	80	Jul-31-24	Nov-21-24	Procurement/Manufacturing											
13	PRE-1020	DSA Review	20	20	Sep-13-24	Oct-11-24	DSA Review											
14	<b>Construction</b>		141	141	Nov-06-24	Jun-05-25	Jun-05-25, Construction											
15	CON-1000	Site Prep / Underslab Utilities	12	12	Nov-06-24	Nov-21-24	Site Prep / Underslab Utilities											
16	CON-1010	Foundations	20	20	Nov-22-24	Dec-23-24	Foundations											
17	CON-1020	Place SOG	14	14	Dec-26-24	Jan-16-25	Place SOG											
18	CON-1030	Building Installation	30	30	Jan-17-25	Mar-04-25	Building Installation											
19	CON-1040	MEPF Rough-In	20	20	Feb-10-25	Mar-11-25	MEPF Rough-In											
20	CON-1050	Drywall, Finish, and Paint	15	15	Mar-12-25	Apr-01-25	Drywall, Finish, and Paint											
21	CON-1060	Ceilings & Casework	10	10	Apr-02-25	Apr-15-25	Ceilings & Casework											
22	CON-1070	HVAC System Start-Up	5	5	Apr-16-25	Apr-22-25	HVAC System Start-Up											
23	CON-1080	Flooring	5	5	Apr-23-25	Apr-29-25	Flooring											
24	CON-1090	Doors & Hardware	5	5	Apr-30-25	May-06-25	Doors & Hardware											
25	CON-1100	Systems Start-Up/Testing	10	10	May-07-25	May-20-25	Systems Start-Up/Testing											
26	CON-1110	Punchlist/Final Clean	10	10	May-21-25	Jun-05-25	Punchlist/Final Clean											
27	<b>Closeout</b>		5	5	Jun-06-25	Jun-12-25	Jun-12-25, Closeout											
28	CO-1000	Commissioning/Owner Training	5	5	Jun-06-25	Jun-12-25	Commissioning/Owner Training											

## Single Story Hummingbird Building - Spring Semester Occupancy

#	ACTIVITY ID	ACTIVITY NAME	ORIG DUR	REM'G DUR	START	FINISH	2024												2025			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	<b>Single Story Hummingbird Building</b>		249	249	Jan-02-24	Jan-03-25																Jan-03-25, Single Story Hummingbird Building
2	<b>Milestones</b>		244	244	Jan-02-24	Dec-23-24																Dec-23-24, Milestones
3	M-1000	Project Award	0	0	Jan-02-24		◆ Project Award															
4	M-1010	DSA Approval	0	0		Apr-26-24	◆ DSA Approval															
5	M-1020	Start Fabrication	0	0	Apr-26-24		◆ Start Fabrication															
6	M-1040	Start Construction	0	0	May-22-24		◆ Start Construction															
7	M-1030	Building Pad Certified	0	0		Jun-10-24	◆ Building Pad Certified															
8	M-1050	Substantial Completion	0	0		Dec-23-24	◆ Substantial Completion															
9	<b>Pre-Construction</b>		110	110	Jan-02-24	Jun-10-24	Jun-10-24, Pre-Construction															
10	PRE-1000	Program & Product Selections	30	30	Jan-02-24	Feb-13-24	■ Program & Product Selections															
11	PRE-1010	Design	30	30	Feb-14-24	Mar-28-24	■ Design															
12	PRE-1030	Procurement/Manufacturing	80	80	Feb-14-24	Jun-10-24	■ Procurement/Manufacturing															
13	PRE-1020	DSA Review	20	20	Mar-29-24	Apr-26-24	■ DSA Review															
14	<b>Construction</b>		146	146	May-22-24	Dec-23-24	Dec-23-24, Construction															
15	CON-1000	Site Prep / Underslab Utilities	12	12	May-22-24	Jun-10-24	■ Site Prep / Underslab Utilities															
16	CON-1010	Foundations	20	20	Jun-11-24	Jul-10-24	■ Foundations															
17	CON-1020	Place SOG	14	14	Jul-11-24	Jul-30-24	■ Place SOG															
18	CON-1030	Building Installation	30	30	Jul-31-24	Sep-12-24	■ Building Installation															
19	CON-1040	MEPF Rough-In	20	20	Aug-21-24	Sep-19-24	■ MEPF Rough-In															
20	CON-1050	Drywall, Finish, and Paint	20	20	Sep-20-24	Oct-17-24	■ Drywall, Finish, and Paint															
21	CON-1060	Ceilings & Casework	10	10	Oct-18-24	Oct-31-24	■ Ceilings & Casework															
22	CON-1070	HVAC System Start-Up	5	5	Nov-01-24	Nov-07-24	■ HVAC System Start-Up															
23	CON-1080	Flooring	5	5	Nov-08-24	Nov-14-24	■ Flooring															
24	CON-1090	Doors & Hardware	5	5	Nov-15-24	Nov-21-24	■ Doors & Hardware															
25	CON-1100	Systems Start-Up/Testing	10	10	Nov-22-24	Dec-09-24	■ Systems Start-Up/Testing															
26	CON-1110	Punchlist/Final Clean	10	10	Dec-10-24	Dec-23-24	■ Punchlist/Final Clean															
27	<b>Closeout</b>		5	5	Dec-26-24	Jan-03-25	Jan-03-25, Closeout															
28	CO-1000	Commissioning/Owner Training	5	5	Dec-26-24	Jan-03-25	■ Commissioning/Owner Training															