

Single Story Hummingbird Building - Civic

#	ACTIVITY ID	ACTIVITY NAME	ORIG DUR	REM'G DUR	START	FINISH	c											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Single Story Hummingbird Building - Civic		249	249	Jan-02-24	Jan-03-25	Jan-03-25, Single Story Humr											
2	Milestones		244	244	Jan-02-24	Dec-23-24	Dec-23-24, Milestones											
3	M-1000	Project Award	0	0	Jan-02-24		◆ Project Award											
4	M-1010	JHA Approval	0	0		May-09-24	◆ JHA Approval											
5	M-1020	Start Fabrication	0	0	May-10-24		◆ Start Fabrication											
6	M-1030	Building Pad Certified	0	0		Jun-10-24	◆ Building Pad Certified											
7	M-1040	Start Construction	0	0	May-22-24		◆ Start Construction											
8	M-1050	Substantial Completion	0	0		Dec-23-24	◆ Substantial Completion											
9	Pre-Construction		110	110	Jan-02-24	Jun-10-24	Jun-10-24, Pre-Construction											
10	PRE-1000	Program & Product Selections	30	30	Jan-02-24	Feb-13-24	■ Program & Product Selections											
11	PRE-1010	Design	30	30	Feb-14-24	Mar-28-24	■ Design											
12	PRE-1020	JHA Review	30	30	Mar-29-24	May-09-24	■ JHA Review											
13	PRE-1030	Procurement/Manufacturing	80	80	Feb-14-24	Jun-10-24	■ Procurement/Manufacturing											
14	Construction		146	146	May-22-24	Dec-23-24	Dec-23-24, Construction											
15	CON-1000	Site Prep / Underslab Utilities	12	12	May-22-24	Jun-10-24	■ Site Prep / Underslab Utilities											
16	CON-1010	Foundations	20	20	Jun-11-24	Jul-10-24	■ Foundations											
17	CON-1020	Place SOG	14	14	Jul-11-24	Jul-30-24	■ Place SOG											
18	CON-1030	Building Installation	30	30	Jul-31-24	Sep-12-24	■ Building Installation											
19	CON-1040	MEPF Rough-In	20	20	Aug-21-24	Sep-19-24	■ MEPF Rough-In											
20	CON-1050	Drywall, Finish, & Paint	20	20	Sep-20-24	Oct-17-24	■ Drywall, Finish, & Paint											
21	CON-1060	Ceilings & Casework	10	10	Oct-18-24	Oct-31-24	■ Ceilings & Casework											
22	CON-1070	HVAC System Start-Up	5	5	Nov-01-24	Nov-07-24	■ HVAC System Start-Up											
23	CON-1080	Flooring	5	5	Nov-08-24	Nov-14-24	■ Flooring											
24	CON-1090	Doors & Hardware	5	5	Nov-15-24	Nov-21-24	■ Doors & Hardware											
25	CON-1100	Systems Start-Up/Testing	10	10	Nov-22-24	Dec-09-24	■ Systems Start-Up/Testing											
26	CON-1110	Punchlist/Final Clean	10	10	Dec-10-24	Dec-23-24	■ Punchlist/Final Clean											
27	Closeout		5	5	Dec-26-24	Jan-03-25	Jan-03-25, Closeout											
28	CO-1000	Commissioning/Owner Training	5	5	Dec-26-24	Jan-03-25	■ Commissioning/Owner Trainin											